





TABLE OF APPLICABLE MITIGATION MEASURES.

TABLE OF APPLICABLE MITIGATION MEASURES									
Mitigation Measure	Implementation	Timing	Reviewing Party	Documents to be Submitted to City	Staff Use Only				
MM-1: Dust and Particulate Control 1a. Prior to approval of Grading or Improvement Plans (whichever occurs first), the applicant shall submit a Construction Emission / Dust Control Plan to the Placer County APCD. The applicant shall provide written evidence, provided by APCD, to the local jurisdiction (city or county) that the plan has been submitted to APCD. If APCD does not respond within twenty (20) days the plan shall be considered approved. It is the responsibility of the applicant to deliver the approved plan to the local jurisdiction. The applicant shall not break ground prior to receiving APCD approval, of the Construction Emission / Dust Control Plan, and delivering that approval to the local jurisdiction issuing the permit.	The applicants shall submit construction emission/dust control plan as part of the Grading Permit or Improvement Plan application. Engineering will review plans for inclusion of these measures prior to issuance of permits or approval of plans.	Pre-Construction: Prior to issuance of Grading Permits or Improvement Plans. Add as note on Improvement Plans.	Engineering	Dust Control Plan and proof of submittal to PCAPCD					
1b. Include the following standard note on the Grading Plan or Improvement Plans: The prime contractor shall submit to the District a comprehensive inventory (i.e. make, model, year, emission rating) of all the heavy-duty off-road equipment (50 horsepower of greater) that will be used in aggregate of 40 or more hours for the construction project. If any new equipment is added after submission of the inventory, the prime contractor shall contact the APCD prior to the new equipment being utilized. At least three business days prior to the use of subject heavy-duty off-road equipment, the project representative shall provide the District with the anticipated construction timeline including start date, name, and phone number of the property owner, project manager, and on-site foreman. 1c. Prior to approval of Grading or Improvement Plans, whichever occurs first, the applicant shall provide a written calculation to the Placer County APCD for approval by the District demonstrating that the heavy-duty (> 50 horsepower) off-road vehicles to be used in the									
construction project, including owned, leased and subcontractor vehicles, will achieve a project wide fleet-average 20 percent NOx reduction and 45 percent particulate reduction as required by CARB. Acceptable options for reducing emissions may include use of late model engines, low emission diesel products, alternative fuels, engine retrofit technology, after-treatment products, and/or other options as they become available. The following link shall be used to calculate compliance with this condition and shall be submitted to the Placer County APCD as described above: http://www.airquality.org/ceqa/ (click on the current "Roadway Construction Emissions Model").									
MM-2: Construction Power Sources Include the following standard note on the Improvement/Grading Plan: During construction the contractor shall utilize existing power sources (e.g., power poles) or clean fuel (i.e. gasoline, biodiesel, natural gas) generators rather than temporary diesel power generators.	Project plans will be reviewed for compliance.	Pre-Construction: Prior to issuance of Grading Permits or Improvement Plans. Add as note on Improvement Plans.	Engineering	None					
 MM-3: Pre-Construction Nesting Surveys To ensure that fully protected bird and raptor species are not injured or disturbed by construction in the vicinity of nesting habitat, the project applicant shall implement the following measures: a) When feasible, all tree removal shall occur between August 30th and February 15th to avoid the breeding season of any raptor species that could be using the area, and to discourage hawks from nesting in the vicinity of an upcoming construction area. b) For Swainson's hawk, if avoidance of tree removal outside the breeding season is not feasible, and a nest is present, the applicants would be required to obtain a 2081 permit from CDFG to mitigate for potential "take" under CESA. If no nesting is 	Plans. Applicable construction restrictions shall be reflected within plans. The applicants shall prepare annual reports on the status and success of mitigation and shall submit these reports to USFWS and CDFG. The applicants shall coordinate with USFWS and CDFG to modify as	Pre-Construction and Construction: Surveys required prior to construction. If surveys are positive for birds, then remainder of mitigation steps are required prior to construction. Add as note on Improvement Plans.	Engineering	Nesting bird surveys					
occurring, a take permit would not be required. c) Prior to the beginning of mass grading, including grading for major infrastructure improvements, during the period between February 15 th and August 30 th , all trees and potential burrowing owl habitat within 350 feet of any grading or earthmoving activity shall be surveyed for active raptor nests or burrows by a qualified biologist no more than 30-days prior to disturbance. If active raptor nests or burrows are found, and the	necessary any mitigation plans in an effort to attain mitigation success.								

site is within 350 feet of potential construction activity, a highly visible temporary fence shall be erected around the tree or burrow(s) at a distance of up to 350 feet, depending on the species, from the edge of the canopy to prevent construction disturbance and intrusions on the nest area.					
d) Preconstruction and non-breeding season exclusion measures shall be developed, and shall preclude burrowing owl occupation of the portions of the project site subject to disturbance such as grading. Burrowing owls may be passively excluded from burrows in construction areas by placing one-way doors in the burrows according to CDFG protocol. The one-way doors must be in place for a minimum of three days. All burrows that may be occupied by burrowing owls regardless of whether they exhibit signs of occupation must be cleared with the one way doors. Burrows that have been cleared through the use of the one-way doors shall then be closed or backfilled to prevent owls from entering the burrow.					
e) No construction vehicles shall be permitted within restricted areas (i.e., raptor protection zones) unless directly related to the management or protection of the legally protected species.					
If a legally protected species nest is located in a tree designated for removal, the removal shall be deferred until after August 30 th or until the adults and young of the year are no longer dependent on the nest site as determined by a qualified biologist.					
MM-4: Implement Measures to Protect Previously Unidentified Cultural or Tribal	This condition shall be reflected in all	Construction: Measure applies if	Engineering and Building	None	
Resources	construction and building plans, and	resources are discovered during			
Should any cultural resources, such as structural features, any amount of bone or shell,		construction.			
artifacts, human remains, or architectural remains, be encountered during any subsurface					
development activities, work shall be suspended within 100-feet of the find. The City of Roseville Planning and Public Works Staff shall be immediately notified. At that time, as		Add as note on Improvement Plans			
deemed necessary by the City, the developer shall retain a qualified archaeologist to assess		and Building Plans.			
the resource and provide proper management recommendations should potential impacts to		_			
the resources be found to be significant. All work by the archeologist shall be completed in					
consultation with and subject to the approval of City Planning. The archeologist shall also					
coordinate with and consult potentially-affected tribal representatives. Possible management					
recommendations for important resources could include resource avoidance or preservation					
in place. The contractor shall implement any measures deemed feasible and necessary by					
City staff, in consultation with the archaeologists, to avoid or minimize significant effects to the					
cultural resources. In addition, pursuant to Section 5097.98 or the State Public Resources					
Code, and Section 7050.5 of the State Health and Safety Code, in the event of the discovery					
of human remains, the County Coroner shall be immediately notified. If the remains are					
determined to be Native American, guidelines of the Native American Heritage Commission					
shall be adhered to in the treatment and disposition of the remains.					

shall be adhered to in the treatment and disposition of the remains.

NOTE: This table is provided as a courtesy to the developer, to highlight those measures which are required to be placed on Civil Plans and/or Building Plans. Refer to the applicable environmental document (e.g. Environmental Impact Report) for a full list of measures, and for context. Other measures may be applicable, but are not included here because they have already been completed or they are addressed via other mechanisms (e.g. development fees).